Hayling Island Strategy & Langstone Funding Profiles

Funds were committed at Council, 27 February 2019, to the Hayling FCERM Strategy and Langstone FCERM Scheme. This was in addition to previous commitments to the Langstone FCERM Scheme given at Council in 2017.

Coastal Partners have provided an update of the ongoing spending profiles. This shows that the costs for the Hayling Island FCERM Strategy will be less than originally anticipated due to Coastal Partners securing additional funding from the Environment Agency. The overall spending profile for the Langstone FCERM Scheme remains unchanged:

Hayling Island FCERM Strategy CIL Profile May 2022 (Exacom reference 134)

Previous / Current Project Spending Profile (CIL) - May 2022										
	2019/20	2020/21	2021/22	2022/23	2023/24	Total				
Previous TOTAL CIL pot building request 2019 (incl. risk)	£170,700	£262,218.00	£100,082			£533,000				
Previous 2020/21 spend profile (incl. risk)		£65,000.00	£203,000.00	£65,000.00		£333,000				
Previous 2021/22 spend profile (incl. risk)		£61,520.76	£200,000.00	£71,479.00		£333,000				
2022/23 (current) spend profile (incl. risk)		£61,520.76	£74,681.23	£100,000.00	£96,798.01	£333,000				

Green - Spent

Orange - Latest spend profile

Langstone FCERM Scheme CIL Profile (Exacom reference 5)

HBC Community Infras	tru	cture Levy	Pı	evious/Cu	rrent Spen	ding Profile							
		2017/18 2018/		2018/19 2019/20		2020/21 2021/22		2022/23	2023/24	2024/25	2025/26		Total
Previous TOTAL CIL pot building request (incl. risk)	£	75,000.00	£	575,000.00	£575,000.00	£700,000.00	£700,000.00					£	2,625,000.0
Previous 2020/21 spend profile (incl. risk)	£	18,000.00	£	6,044.00	£118,510.00	£199,439.00	£501,000.00	£132,000.00	£825,004.00	£ 825,003.00	£ -	£	2,625,000.0
Previous 2021/22 spend profile (incl.risk) Jun'21	£	18,000.00	£	6,043.59	£118,381.64	£231,024.72	£583,437.00	£342,777.00	£662,669.00	£ 662,667.05	£ -	£	2,625,000.0
Previoust 2021/22 spend profile (incl. risk) Oct'21	£	18,000.00	£	6,043.59	£118,381.64	£231,024.72	£ 46,562.00	£ 74,622.00	£893,933.00	£ 1,236,433.05	£ -	£	2,625,000.0
Current 2022/23 spend profile (incl. risk) May'22	£	18,000.00	£	6,043.59	£118,381.64	£231,024.72	£ -	£ -	£176,770.59	£ 1,037,389.73	£ 1,037,389.73	£	2,625,000.0
Summaries	CI	L Pot laimed precast Spend		373,449.95 2,251,550.05									